

# City of North Augusta: Project Status Report

Updated: December 30, 2019

**Total Projects:** 18

**Total Value:** \$19,008,800

Project	Department	Budget	Fund	Status	Estimated Start	Estimated Complete	% Complete	Notes
Fire Station 1 Relocation	Public Safety	\$ 3,100,000	CPST	Construction planned for 2020	TBD	TBD	5%	Site selected; re-zoning in progress
Public Safety Headquarters Relocation	Public Safety	\$11,160,000	CPST	Construction planned for 2020	TBD	TBD	10%	Site selected & layout planning commenced
Transportation Assistance Program (TAP) Grant	Planning	\$ -	N/A	Planned for 2020 or beyond	TBD	TBD	10%	\$180,000 grant rec'd 9/5; Need notice to proceed
Martintown Road Traffic Study	Planning	\$ -	General Fund	Winning bid selected	12/11/19	TBD	20%	Project scoping began December 2019
Riverview Park Street Lighting	Parks	\$ 175,000	Riverfront C/C Redevelopment	Installation in progress	6/7/19	12/31/19	25%	
Riverfront Amphitheater	Parks	\$ 2,500,000	CPST	Construction in progress	9/23/19	6/1/20	40%	
Wayfinding Signage (city-wide)	Planning	\$ 28,000	General Fund	Sign design finalized	11/12/18	12/31/19	100%	Project design portion only
Crystal Lake Drive reconstruction	Public Works	\$ 25,000	Street Improvement	Construction in progress	10/7/19	12/31/19	100%	Remaining: street resurfacing
Sidewalk Additions	Public Works	\$ 15,000	Street Improvement	Complete	6/15/19	12/31/19	100%	
Development Code Revisions: Signs	Planning	\$ -	General Fund	Complete	3/1/19	12/2/19	100%	
Street Resurfacing (multiple streets)	Public Works	\$ 463,300	CPST	Complete	7/15/19	12/31/19	100%	<a href="#">Click here for street resurfacing list</a>
Riverview Park Tennis Court Upgrade	Parks	\$ 350,000	Riverfront C/C Redevelopment	Complete	10/7/19	12/31/19	100%	
Walnut Lane Reconstruction	Public Works	\$ 737,500	Transportation Improvement	Complete	8/26/19	11/30/19	100%	Actual contract cost; remaining work
Greenway Resurfacing	Parks	\$ 135,000	Riverfront C/C Redevelopment	Complete	7/22/19	8/30/19	100%	Partial SCPRT grant funds

## City of North Augusta: Project Status Report

Riverview Park Splash Pad	Parks	\$ 250,000	CPST	Complete	4/1/19	8/2/19	100%	Opened 8-2-19
Reames Road Water Line	Public Services	\$ 10,000	O&M	Complete	5/1/19	7/1/19	100%	
Water System Testing	Public Services	\$ -	O&M	Complete	4/15/19	8/9/19	100%	Required testing every 3 years; labor cost only
Riverview Park Flooring Upgrade	Parks	\$ 60,000	Riverfront C/C Redevelopment	Complete	4/1/19	6/1/19	100%	Flooring replaced on main floor and in basement

Notes:

- Project amounts are listed as budgeted (not actual costs) unless otherwise indicated
- Report is reviewed and updated weekly as appropriate